

Exhibit J

Anticipated Demolition & Remediation Project Schedule

Beebe Demolition & Remediation Project
November, 2013

ID	Task Name	Duration	Start	Finish
1	<u>Retain Demolition Construction Manager</u>	125 days	Mon 12/9/13	Fri 5/30/14
2	Release Tender Offer to Bidders	2 days	Mon 12/9/13	Tue 12/10/13
3	Pre-Bid Meeting, Site Walkdown	20 days	Wed 12/11/13	Tue 1/7/14
4	Bidders Prepare & Submit Bids	15 days	Wed 1/8/14	Tue 1/28/14
5	Select Recommended Bidder	42 days	Wed 1/29/14	Thu 3/27/14
6	Receive Internal Approvals	35 days	Fri 3/28/14	Thu 5/15/14
7	RG&E Sign Contract, Issue Purchase Order	11 days	Fri 5/16/14	Fri 5/30/14
8	<u>Retain Demolition Contractor</u>	189 days	Fri 10/18/13	Wed 7/9/14
9	Release Tender Offer to Bidders	2 days	Fri 10/18/13	Mon 10/21/13
10	Pre-Bid Webinar	1 day	Tue 10/22/13	Tue 10/22/13
11	Site Visits to Beebee	15 days	Tue 11/12/13	Mon 12/2/13
12	Bidders Prepare & Submit Bids	25 days	Tue 12/3/13	Mon 1/6/14
13	Select Recommended Bidder	75 days	Tue 1/7/14	Mon 4/21/14
14	Receive Internal Approvals	40 days	Tue 4/22/14	Mon 6/16/14
15	RG&E Sign Contract, Issue Purchase Order	17 days	Tue 6/17/14	Wed 7/9/14
16	<u>Permit Process for Demolition & Remediation</u>	204 days	Mon 10/28/13	Thu 8/7/14
17	Prepare EAF/Demolition Permit	20 days	Mon 10/28/13	Fri 11/22/13
18	EAF/Demolition Permit Filed	1 day	Mon 11/25/13	Mon 11/25/13
19	RG&E, City, Other Agencies Engage in SEQRA & Permitting Process	172 days	Tue 11/26/13	Wed 7/23/14
20	City Prepares Demolition Permits	10 days	Thu 7/24/14	Wed 8/6/14
21	Demolition Permit Issued	1 day	Thu 8/7/14	Thu 8/7/14
22	Hazardous Substance Abatement & Disposal Permit Issued	1 day	Thu 8/7/14	Thu 8/7/14
23	Building Materials Disposal Permit Issued	1 day	Thu 8/7/14	Thu 8/7/14
24	<u>Demolition & Site Remediation</u>	558 days	Thu 7/10/14	Mon 8/29/16
25	D&R Contractor Prepare Beebe DOL/EPA Asbestos Applications	10 days	Thu 7/10/14	Wed 7/23/14
26	EPA Notification Period	10 days	Thu 7/24/14	Wed 8/6/14
27	DOL Notification Period	10 days	Thu 7/24/14	Wed 8/6/14
28	Beebe Site Preparation, Facilities In Place	20 days	Fri 8/8/14	Thu 9/4/14
29	General Waste Removal at Beebe	40 days	Fri 9/5/14	Thu 10/30/14
30	Beebe "Flats" Select Demolition	80 days	Fri 8/8/14	Thu 11/27/14
31	Building Structural Stabilization at Beebe	44 days	Fri 9/5/14	Wed 11/5/14
32	Beebe Outbuilding Asbestos Abatement (Unit 12, Switch House, Station 3 Office)	135 days	Fri 9/5/14	Thu 3/12/15
33	In-Plant Asbestos Abatement at Beebe	220 days	Thu 11/6/14	Wed 9/9/15
34	In-Plant Equipment Removal at Beebe	30 days	Thu 9/10/15	Wed 10/21/15
35	Beebe Outbuilding Demolition (Unit 12, Switch House, Station 3 Office)	88 days	Fri 3/13/15	Tue 7/14/15
36	Beebe Outbuilding Backfilling/Site Remediation	44 days	Wed 7/15/15	Mon 9/14/15
37	Building Demolition at Beebe	170 days	Thu 9/10/15	Wed 5/4/16
38	Site Remediation at Beebe	112 days	Thu 1/28/16	Fri 7/1/16
39	Final Grading, Seeding, Security Fencing at Beebe	20 days	Mon 7/4/16	Fri 7/29/16
40	Final Documentation	20 days	Mon 8/1/16	Fri 8/26/16
41	Project Complete	1 day	Mon 8/29/16	Mon 8/29/16

Task		Project Summary		Inactive Task		Duration-only		Finish-only		Deadline
Split		External Tasks		Inactive Milestone		Manual Summary Rollup		Critical		
Milestone		External Milestone		Inactive Summary		Manual Summary		Critical Split		
Summary		Inactive Task		Manual Task		Start-only		Progress		