

Work plans for Qualifying Upgrades that have reached Mobilization Thresholds established in Appendix E of the SIR as of 7/10/2026

Substation	Upgrade	MT	Eng. Start	Eng. Complete	Mat. Ordered	Mat Received	Const Start	Const Complete	Projects
Arkville	3V0	Y	COMPLETE	6/1/2026	COMPLETE	6/25/2026	6/29/2026	7/31/2026	23041
Chemung	3V0	Y	6/30/2026	6/30/2027	8/30/2026	8/30/2027	7/30/2027	12/31/2027	19650
Earlville	3V0	Y	COMPLETE	5/29/2026	COMPLETE	7/15/2026	6/29/2026	10/9/2026	19207
Hammond Lane	3V0	Y	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	16149, 24480, 25517
Hampton Rd	3V0	Y	1/26/2026	10/26/2026	5/29/2026	5/28/2027	6/28/2027	8/9/2027	23615
Hickling	Substation Regulator	Y	7/1/2026	7/1/2027	9/1/2026	9/1/2027	9/30/2027	1/15/2028	22835
Kattelville	3V0	Y	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	21125
Langdon	3V0	Y	8/30/2026	8/30/2027	10/30/2026	10/30/2027	8/30/2027	2/28/2028	25191
Limestone	3V0	Y	5/15/2026	5/15/2027	7/15/2026	7/15/2027	5/15/2027	11/15/2027	25411
Limestone	Substation Regulator	Y	5/15/2026	5/15/2027	7/15/2026	7/15/2027	5/15/2027	11/15/2027	25411
New Corning	3V0	Y	7/30/2026	7/30/2027	9/30/2026	9/30/2027	7/30/2027	1/31/2028	23719
Oaks Corners	3V0	Y	COMPLETE	5/29/2026	COMPLETE	5/29/2026	7/13/2026	10/30/2026	21752
Station 124	3V0	Y	6/30/2026	6/30/2027	8/30/2026	8/30/2027	7/30/2027	12/31/2027	18621, 24031
Station 145	3V0	Y	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	21108
Station 189	3V0	Y	6/30/2026	6/30/2027	8/30/2026	8/30/2027	7/30/2027	12/31/2027	19923
Station 194	3V0	Y	7/30/2026	7/30/2027	9/30/2026	9/30/2027	7/30/2027	1/31/2028	24354
Station 208	3V0	Y	COMPLETE	4/5/2027	7/5/2026	7/5/2027	8/5/2027	11/5/2027	25143
Station 218	3V0	Y	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	19925
Station 230	3V0	Y	COMPLETE	8/31/2026	COMPLETE	9/14/2026	10/5/2026	12/31/2026	22519, 26045
Station 70	3V0	Y	COMPLETE	COMPLETE	COMPLETE	6/30/2026	8/1/2026	10/12/2026	21417, 25764, 25765
South Owego	Substation Regulator	Y	7/1/2026	7/1/2027	9/1/2026	9/1/2027	9/30/2027	1/15/2028	23648
Tom Miller Rd	3V0	Y	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	17255, 18964
VanBuren St	3V0 (BANK 1)	Y	COMPLETE	12/1/2026	6/30/2026	3/1/2027	4/1/2027	5/28/2027	24630
West Hill	3V0	Y	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	COMPLETE	20055
West Varysburg	3V0	Y	COMPLETE	11/20/2026	6/29/2026	2/5/2027	3/15/2027	5/31/2027	23201

Line	Upgrade	MT	Eng. Start	Eng. Complete	Mat. Ordered	Mat Received	Const Start	Const Complete	Projects
1206002	Reconductor	Y	1/8/2025	5/9/2025	4/25/2025	10/2/2026	10/23/2026	10/22/2027	22967
2402627	Line Extension	Y	8/7/2025	5/30/2026	9/22/2025	7/29/2025	11/1/2026	11/30/2027	21884
4207769	Line Extension	Y	4/16/2024	6/1/2026	6/1/2026	12/1/2027	12/1/2027	6/1/2028	21047
4301101	Line Upgrades	Y	11/19/2024	3/1/2027	8/7/2025	2/27/2027	12/27/2026	8/27/2027	20272, 20273, 20274, 20275
4303601	Line Extension	Y	6/7/2024	5/30/2025	6/6/2025	7/9/2026	11/1/2026	11/30/2027	21881, 21883
4303701	Line Extension	Y	6/7/2024	5/30/2026	2/26/2025	8/26/2026	6/12/2026	11/30/2027	21616
5205591	Line Upgrade	Y	11/25/2025	6/12/2026	5/29/2026	11/5/2027	11/26/2027	5/1/2028	23719
5300601	Reconductor	Y	6/11/2024	8/3/2025	2/17/2025	8/17/2026	6/3/2026	2/3/2027	20997
5301466	Line Extension	Y	7/18/2023	5/1/2026	5/1/2026	11/1/2027	11/1/2027	5/1/2028	20555
5307080	Line Upgrade	Y	3/5/2026	5/1/2026	5/1/2026	1/12/2027	1/6/2027	1/6/2028	25668
8102701	Line Extension	Y	6/7/2024	5/1/2026	5/1/2026	11/1/2027	11/1/2027	5/1/2028	22053
8102702	Line Extension	Y	3/26/2026	12/4/2026	7/16/2026	12/4/2027	12/4/2026	6/4/2028	21908, 21909, 21910
8104501	Line Upgrade	Y	10/18/2023	9/7/2024	5/30/2026	11/30/2027	8/26/2027	2/15/2028	20573, 20574
0419RO5155	Line Extension	Y	3/19/2026	5/1/2026	5/1/2026	11/1/2027	11/1/2027	5/1/2028	22374