

**Work Plans for Qualifying Upgrades that have reached Mobilization Thresholds established in Appendix E of the SIR as of 8/11/2026**

| Substation     | Upgrade              | MT | Eng. Start | Eng. Complete | Mat. Ordered | Mat Received | Const Start | Const Complete | Projects            |
|----------------|----------------------|----|------------|---------------|--------------|--------------|-------------|----------------|---------------------|
| Arkville       | 3V0                  | Y  | COMPLETE   | 6/1/2026      | COMPLETE     | 6/25/2026    | 6/29/2026   | 7/31/2026      | 23041               |
| Chemung        | 3V0                  | Y  | 6/30/2026  | 6/30/2027     | 8/30/2026    | 8/30/2027    | 7/30/2027   | 12/31/2027     | 19650               |
| Earlville      | 3V0                  | Y  | COMPLETE   | 5/29/2026     | COMPLETE     | 7/15/2026    | 6/29/2026   | 10/9/2026      | 19207               |
| Hammond Lane   | 3V0                  | Y  | COMPLETE   | COMPLETE      | COMPLETE     | COMPLETE     | COMPLETE    | COMPLETE       | 16149, 24480, 25517 |
| Hampton Rd     | 3V0                  | Y  | 1/26/2026  | 10/26/2026    | 5/29/2026    | 5/28/2027    | 6/28/2027   | 8/9/2027       | 23615               |
| Hickling       | Substation Regulator | Y  | 7/1/2026   | 7/1/2027      | 9/1/2026     | 9/1/2027     | 9/30/2027   | 1/15/2028      | 22835               |
| Kattelville    | 3V0                  | Y  | COMPLETE   | COMPLETE      | COMPLETE     | COMPLETE     | COMPLETE    | COMPLETE       | 21125               |
| Langdon        | 3V0                  | Y  | 8/30/2026  | 8/30/2027     | 10/30/2026   | 10/30/2027   | 8/30/2027   | 2/28/2028      | 25191               |
| Limestone      | 3V0                  | Y  | 5/15/2026  | 5/15/2027     | 7/15/2026    | 7/15/2027    | 5/15/2027   | 11/15/2027     | 25411               |
| Limestone      | Substation Regulator | Y  | 5/15/2026  | 5/15/2027     | 7/15/2026    | 7/15/2027    | 5/15/2027   | 11/15/2027     | 25411               |
| New Corning    | 3V0                  | Y  | 7/30/2026  | 7/30/2027     | 9/30/2026    | 9/30/2027    | 7/30/2027   | 1/31/2028      | 23719               |
| Oaks Corners   | 3V0                  | Y  | COMPLETE   | 5/29/2026     | COMPLETE     | 5/29/2026    | 7/13/2026   | 10/30/2026     | 21752               |
| S124           | 3V0                  | Y  | 6/30/2026  | 6/30/2027     | 8/30/2026    | 8/30/2027    | 7/30/2027   | 12/31/2027     | 18621, 24031        |
| S145           | 3V0                  | Y  | COMPLETE   | COMPLETE      | COMPLETE     | COMPLETE     | COMPLETE    | COMPLETE       | 21108               |
| S189           | 3V0                  | Y  | 6/30/2026  | 6/30/2027     | 8/30/2026    | 8/30/2027    | 7/30/2027   | 12/31/2027     | 19923               |
| S194           | 3V0                  | Y  | 7/30/2026  | 7/30/2027     | 9/30/2026    | 9/30/2027    | 7/30/2027   | 1/31/2028      | 24354               |
| S208           | 3V0                  | Y  | COMPLETE   | 4/5/2027      | 7/5/2026     | 7/5/2027     | 8/5/2027    | 11/5/2027      | 25143               |
| S218           | 3V0                  | Y  | COMPLETE   | COMPLETE      | COMPLETE     | COMPLETE     | COMPLETE    | COMPLETE       | 19925               |
| S230           | 3V0                  | Y  | COMPLETE   | 8/31/2026     | COMPLETE     | 9/14/2026    | 10/5/2026   | 12/31/2026     | 22519, 26045        |
| S70            | 3V0                  | Y  | COMPLETE   | COMPLETE      | COMPLETE     | 6/30/2026    | 8/1/2026    | 10/12/2026     | 21417, 25764, 25765 |
| South Owego    | Substation Regulator | Y  | 7/1/2026   | 7/1/2027      | 9/1/2026     | 9/1/2027     | 9/30/2027   | 1/15/2028      | 23648               |
| Tom Miller Rd  | 3V0                  | Y  | COMPLETE   | COMPLETE      | COMPLETE     | COMPLETE     | COMPLETE    | COMPLETE       | 17255, 18964        |
| West Hill      | 3V0                  | Y  | COMPLETE   | COMPLETE      | COMPLETE     | COMPLETE     | COMPLETE    | COMPLETE       | 20055               |
| West Varysburg | 3V0                  | Y  | COMPLETE   | 11/20/2026    | 6/29/2026    | 2/5/2027     | 3/15/2027   | 5/31/2027      | 23201               |

| Line       | Upgrade        | MT | Eng. Start | Eng. Complete | Mat. Ordered | Mat Received | Const Start | Const Complete | Projects                   |
|------------|----------------|----|------------|---------------|--------------|--------------|-------------|----------------|----------------------------|
| 1206002    | Reconductor    | Y  | 1/8/2025   | 5/9/2025      | 4/25/2025    | 10/2/2026    | 10/23/2026  | 10/22/2027     | 22967                      |
| 2402627    | Line Extension | Y  | 8/7/2025   | 5/30/2026     | 9/22/2025    | 7/29/2025    | 11/1/2026   | 11/30/2027     | 21884                      |
| 4207769    | Line Extension | Y  | 4/16/2024  | 6/1/2026      | 6/1/2026     | 12/1/2027    | 12/1/2027   | 6/1/2028       | 21047                      |
| 4301101    | Line Upgrades  | Y  | 11/19/2024 | 3/1/2027      | 8/7/2025     | 2/27/2027    | 12/27/2026  | 8/27/2027      | 20272, 20273, 20274, 20275 |
| 4303601    | Line Extension | Y  | 6/7/2024   | 5/30/2025     | 6/6/2025     | 7/9/2026     | 11/1/2026   | 11/30/2027     | 21881, 21883               |
| 5205591    | Line Upgrade   | Y  | 11/25/2025 | 6/12/2026     | 5/29/2026    | 11/5/2027    | 11/26/2027  | 5/1/2028       | 23719                      |
| 5300601    | Reconductor    | Y  | 6/11/2024  | 8/3/2025      | 2/17/2025    | 8/17/2026    | 6/3/2026    | 2/3/2027       | 20997                      |
| 5301466    | Line Extension | Y  | 7/18/2023  | 5/1/2026      | 5/1/2026     | 11/1/2027    | 11/1/2027   | 5/1/2028       | 20555                      |
| 5307080    | Line Upgrade   | Y  | 3/5/2026   | 5/1/2026      | 5/1/2026     | 1/12/2027    | 1/6/2027    | 1/6/2028       | 25668                      |
| 8102701    | Line Extension | Y  | 6/7/2024   | 5/1/2026      | 5/1/2026     | 11/1/2027    | 11/1/2027   | 5/1/2028       | 22053                      |
| 8104501    | Line Upgrade   | Y  | 10/18/2023 | 9/7/2024      | 5/30/2026    | 11/30/2027   | 8/26/2027   | 2/15/2028      | 20573, 20574               |
| 0419RO5155 | Line Extension | Y  | 3/19/2026  | 5/1/2026      | 5/1/2026     | 11/1/2027    | 11/1/2027   | 5/1/2028       | 22374                      |